

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY- Phase IX - Adilabad District - Package No.AP IX 01 LB 03 -  
"Construction of Bridge @ 0/8km on R/f Etiguda to Agarguda, Construction  
of Bridge @ 6/6km on R/f Etiguda to Agarguda in Adilabad District"-  
Granting Extension of Agreement Time from 19-3-2012 to to 18-09-12 for a  
period of 184 days without penalty - Orders - Issued.

-----  
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPT

G.O.Rt.No. 1043

Dated:14- 06-2012.  
Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W15/DEE.IV/PMGSY/  
Ph.IX/ADB/EOAT/2011-12, Dt.27-4-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time from 19-3-2012 to 18-09-12 for a period of 184 days without penalty as the delay is not attributed by the Contractor, the delay is due to delay in approval of designs and due to Sakala Janula Samme in respect of the works "Construction of Bridge @ 0/8km on R/f Etiguda to Agarguda" and "Construction of Bridge @ 6/6km on R/f Etiguda to Agarguda in Adilabad District" under PMGSY Phase IX package No. AP IX 01 LB 03.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.  
The Superintending Engineer,(PR),Srikakulam District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).  
Finance (Expr. PR&RD) Department.  
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.